

GAS GENERATOR RESEARCH AND DEVELOPMENT

Progress Report No. 6
February 1972
(BCR Report I-457)

Submitted to the
Office of Coal Research
Department of the Interior
Washington, D. C.

March 20, 1972

Bituminous Coal Research, Inc.
350 Hochberg Road
Monroeville, Pennsylvania

BITUMINOUS COAL RESEARCH, INC.
PITTSBURGH, PENNSYLVANIA

JAMES R. GARVEY
PRESIDENT
JOHN W. IGUE
EXECUTIVE VICE PRESIDENT
D. PAUL MCCLOSKEY
SECRETARY AND TREASURER



PLEASE ADDRESS REPLY TO.
350 HOCHBERG ROAD
MONROEVILLE, PA.
15146
PHONE: 412 327-1600

March 1, 1972

Mr. Paul Towson, Engineer
Division of Utilization
Office of Coal Research
U.S. Department of the Interior
Washington, D. C. 20240

SUBJECT: Monthly Progress Report No. 6
OCR Contract No. 14-32-0001-1207

Dear Mr. Towson,

The Phase II studies on process and equipment development continue according to schedule. The Stage 2 PEDU (100 lb/hr) has been dismantled except for removal of large-scale equipment. An early decision on disposal of these large items will be required to allow preparation of the area for the new PEDUs. A final summary report of the Stage 2 PEDU work is in the final editing process. The summary report on the coal composition and beneficiation studies will be mailed to you on March 6, 1972.

A larger blower for the cold flow model studies of Stages 1 and 2 of the two-stage gasifier is being sought. The blower is needed to study simulated slag drainage from Stage 1.

Catalyst evaluation continues in the bench-scale methanator studies. Promising catalysts have been found and will be tested in the cold model PEDU. In bench-scale work on char gasification, a small fluidized-bed unit is being constructed to determine the validity of the TGA-derived rate equations in a dynamic system.

Authorization to commit funds for the methanation PEDU erection has been received. Detail engineering and solicitation of bids on equipment continues. Modifications to the fluidized-bed gasifier have been held up pending a decision by OCR to proceed.

Engineering assistance from Koppers continues.

Yours very truly,

John W. Igue

JWI:kag
8006

TABLE OF CONTENTS

	<u>Page</u>
I. INTRODUCTION	313
A. Work Schedule	313
B. Monthly Progress Charts	313
II. PHASE II PROGRESS ACHIEVED DURING MONTH ENDING FEBRUARY 25, 1972	313
A. Laboratory-scale Process Studies.	313
1. Coal Composition and Beneficiation Studies, and Laboratory Pyrolysis of Coal (R. G. Moses, R. D. Saltsman, and J. E. Noll)	313
2. Fluidized-bed Gasification (E. K. Diehl and J. T. Stewart).	314
3. Gas Processing (M. S. Graboski)	318
4. Analytical Services (J. E. Noll)	343
5. Gas Chromatographic Procedures (J. E. Noll)	344
B. Stage 2 Process and Equipment Development Unit--100 lb/hr (R. J. Grace, E. E. Donath, and R. L. Zahradnik).	345
1. Dismantling of the 100 lb/hr PEDU	345
2. Inspection of Stage 1 Cooling Coils and Refractories.	345
3. Status of Phase II Summary Report	345
4. Future Work	346
C. Cold Flow Model Experiments--5 ton/hr Two-stage Gasifier (R. J. Grace, J. E. Noll, R. D. Harris, R. L. Zahradnik, and E. E. Donath)	346
1. Initial Model Tests	346
2. Further Model Tests	347
3. Future Work	348
D. Data Processing (R. K. Young and D. R. Hauck)	348
1. Automated Data Acquisition.	348
2. Future Work	348
E. Engineering Design and Evaluation	348
1. BI-GAS Process.	348
2. OCR/BCR Gasification--Power Generation.	348

TABLE OF CONTENTS (continued)

	<u>Page</u>
F. Multipurpose Research Pilot Plant Facility (MPRF)	350
1. Materials Evaluation Program	350
2. Model Status	351
3. Desk Type Model.	351
4. Pollution Control Permits - Homer City, Pa.	351
G. Literature Search (V. E. Gleason).	351
H. Other.	351
1. Prime Contract Matters	351
2. Outside Engineering and Services	351
3. Brigham Young University	351
4. FPC National Gas Survey - Economics of Manufacturing SNG from Coal.	352
5. Reports and Papers	352
6. Patent Matters	352
I. Visitors During February, 1972	356
J. Trips, Visits, and Meetings during February, 1972.	357
K. Requests for Information	357
III. WORK PLANNED FOR MARCH, 1972	357
A. Trips and Meetings Planned	358
B. Papers to be Presented	358
C. Visitors Expected.	358
APPENDIX A-1 MANHOURS	359
APPENDIX A-2 CUMULATIVE EXPENDITURES.	360
APPENDIX B ADDITIONS TO ABSTRACT FILE, FEBRUARY 1972.	B-361
APPENDIX C KOPPERS PROGRESS REPORT NO. 31	C-362

LIST OF FIGURES

<u>Figure</u>		<u>Page</u>
95	Schematic Flow Diagram of Three-stage Fluidized-bed Coal Gasification Concept for Producing Low-Btu Fuel Gas.	315
96	Laboratory Scale Fluidized-bed Batch Reactor	317
97	BI-GAS Gas Processing Systems.	319
98	Modified Bench-scale Fluidized-bed Methanation Apparatus	320
99	Extended Activity Data for Life Test 2904 Using Chromic Oxide on Alumina Catalyst (BCR Lot 2904)	339
100	Revised Life Test System (2-72).	341
101	Stage 1 Model Showing Added Larger Capacity Blower	349
102	Stage 1 Model Showing Water Spray From Simulated Burner. . . .	349
103	Monthly Progress Chart, Expenditures, Brigham Young University	353

LIST OF TABLES

<u>Table</u>		<u>Page</u>
74	Data and Results for BSM Test 52, Period 1, Conducted at 615 to 755 F and 1000 psig, Molybdenum Oxide Catalyst No. 2903	322
75	Summary of Results for BSM Test 52. Molybdenum Oxide Catalyst No. 2903	326
76	Data and Results for BSM Test 53, Period 1, Conducted at 870 F and 1010 psig, Molybdenum Oxide Catalyst No. 2903	328
77	Summary of Results for BSM Test 53. Molybdenum Oxide Catalyst No. 2903	331
78	Data and Results for BSM Test 54, Period 1, Conducted at 865 F and 1015 psig, Molybdenum Oxide Catalyst No. 2903	333
79	Summary of Results for BSM Test 54. Molybdenum Oxide Catalyst No. 2903	336
80	Averages of Data from Three Runs with 3/4-Inch Diameter BYJ Reactor	354